





序号	报告编号	发布日期	结论	影像资料
61	GX-B1310/21-4-24235	2025. 1. 20	符合标准要求。	 A photograph showing a worker in a blue uniform and yellow hard hat standing on a blue metal structure, possibly a staircase or walkway, at an industrial site. A timestamp '2024.12.30' is visible in the bottom right corner of the image.
62	GX-B1310/21-4-24236	2025. 1. 20	符合标准要求。	 A photograph of a worker wearing a blue uniform, a yellow hard hat, and green gloves, kneeling and working on a concrete or metal surface. The worker is holding a tool or device. A timestamp '2024.12.30' is visible in the bottom right corner of the image.
63	GX-B1310/21-4-24237	2025. 1. 20	符合标准要求。	 A photograph showing a worker in a blue uniform and yellow hard hat standing on a blue metal structure with yellow railings. The structure appears to be part of a large industrial facility. A timestamp '2024.12.30' is visible in the bottom right corner of the image.




64	GX-B1306/23-4-24011	2025. 1. 20	综合判定：合格。	
65	GX-B1304/21-4-24005	2025. 1. 22	综合判定：合格	
66	GX-B1301/23-4-25001	2025/1/20	综合判定：合格。	

67	GX-B1301/23-4-25002	2025. 1. 20	综合判定：合格。	
68	GX-B1328/20-4-25003	2025. 1. 22	本次共检绝缘手套6只，6只所检项目合格。	
69	GX-B1328/20-4-25004	2025. 1. 22	本次共检绝缘鞋8只，8只所检项目合格。	

70	GX-B1328/20-4-25005	2025. 1. 22	本次共检绝缘杆2只，2只所检项目合格。	
71	GX-B1328/20-4-25006	2025. 1. 22	本次共检验电器3支，3支所检项目合格。	
72	GX-B1328/20-4-25007	2025. 1. 22	本次共检便携式短路接地线3套，3套所检项目合格。	

73	GX-B1310/21-4-25002	2025. 1. 23	符合标准要求	 2025 1 8
74	GX-B1310/21-4-25003	2025. 1. 23	符合标准要求	 2025 1 8
75	GX-B1310/21-4-25009	2025. 1. 23	符合标准要求	 2025 1 8

76	GX-B1310/21-4-25010	2025. 1. 23	符合标准要求	
77	GX-B1598/24-4-25001	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 1.55%，小于5%为正常。	
78	GX-B1598/24-4-25002	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 1.80%，小于5%为正常。	

79	GX-B1598/24-4-25003	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 1.82%，小于5%为正常。	
80	GX-B1598/24-4-25004	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 0.79%，小于5%为正常。	
81	GX-B1598/24-4-25005	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 2.13%，小于5%为正常。	

82	GX-B1598/24-4-25006	2025. 1. 23	<p>实测钢丝绳有效截面积 损失百分比最大为 1.52%，小于5%为正常。</p>	 <p>2025.1.16</p>
83	GX-B1598/24-4-25007	2025. 1. 23	<p>实测钢丝绳有效截面积 损失百分比最大为 2.02%，小于5%为正常。</p>	 <p>2025.1.16</p>
84	GX-B1598/24-4-25008	2025. 1. 23	<p>实测钢丝绳有效截面积 损失百分比最大为 2.32%，小于5%为正常。</p>	 <p>2025.1.16</p>

85	GX-B1598/24-4-25009	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 1.54%，小于5%为正常。	
86	GX-B1598/24-4-25010	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 0.73%，小于5%为正常。	
87	GX-B1598/24-4-25011	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 2.58%，小于5%为正常。	

88	GX-B1598/24-4-25012	2025. 1. 23	实测钢丝绳有效截面积 损失百分比最大为 2.39%，小于5%为正常。	
89	GX-B1302/23-4-25001	2025. 1. 24	综合判定：合格。	